			Months >	DEC					JAN.2016				FEB				MAR					APR				MAY				JUN					JUL				AUG					SEP				OCT				NOV					DEC				JAN.2017				FEB				MAR	APR	MAY
			Month NO	1					2				3				4					5				6				7					8				9					10				11				12					13				14				15	16	17	18
			Weeks >	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	71	75
			Months >	12/1					1/1				2/1				3/1					4/1				5/1				6/1					7/1				8/1					9/1				10/1				11/1					12/1				1/1				2/1				3/1	4/1	5/1
Project Schedule	**Task 1: Work Plan**	2 Mo						1.1		1.2		1.3																																																												
	Task 2: Community Engagement	11 Mo											2.1				2.2		2.3														2.4																2.5																						
	Task 3: Vision Plan	11 Mo																		3.1				3.2	3.3								3.4																3.5																						
	Task 4: Mobility	13 Mo																							4.1								4.2																4.3																						
	Task 5: Economic	15 Mo																							5.1								5.2																5.3																						
	Task 6: Implementation	9 Mo																																																																		6.0		
	Task 7: Environmental Review	12 Mo																																																																		7.1				7.2		7.3
Meetings	**Project Kick-Off**									X																																																													
	Internal Team Meetings			X		X			X		X		X		X		X		X			X		X		X		X		X		X			X		X		X		X			X		X		X		X		X		X			X		X		X		X		X		X			
	Work Plan Team Meetings									O				O				O					O				O				O					O				O					O				O				O					O				O				O				O			
	Stakeholder Committee Meetings													Δ				Δ					Δ				Δ				Δ					Δ				Δ					Δ				Δ				Δ					Δ				Δ				Δ				O			
	Public Visioning Workshops																		X																																																		
	Public Meeting #1																																X																																						
	Public Meeting #2																																																		X																						
	EIR Scoping Meeting																																								X																														
	EIR Planning Commission Hearing																																																															X						
Milestones	**Phase 1: Kickoff**																																																																									
	1.1: Establish Work Planning Team						X																																																																
	1.2: Internal Project Kick-Off Meeting								X																																																														
	1.3: Project Work Plan											X																																																									
	Phase 2: Public Participation & Education Efforts																																																																								
	2.1: Establish HSR Stakeholder Committee												X																																																									
	2.2: Community Outreach and Education Plan																X																																																				
	2.3: Public Visioning Workshops																		X																																																		
	2.4: Public Kick-Off Meeting																																X																																					
	2.5: Community Meeting #2																																																		X																						
	Phase 3: Alternatives Analysis																																																																							
	3.1: Station Area Plan Vision Statement																				X																																																	
	3.2: Existing Conditions Report																							X																																															
	3.3: Peer Cities Case Study																								X																																														
	3.4: HSR Station Scenarios																																X																																						
	4.1: Multi-Modal Circulation Analysis & Report																								X																																													
	5.1: Real Estate Market Analysis																								X																																													
	Phase 4: Scenarios Screening																																																																							
	4.2: Existing Parking and Demand Analysis & Report																																X																																						
	5.2: Static Fiscal Revenue Analysis																																X																																						
	Phase 5: Preferred Alternative Scenario																								X																																													
	3.5: Final Vision Plan																																																		X																					
	4.3: Circulation and Parking Recommendations Report																																																		X																					
	5.3: Value Capture and Fiscal Impact Analysis																																																		X																					
	Phase 6: Implementation																																																																							
	6.1: HSR Station Area Plan																																																																							
	6.2: Infrastructure Needs Analysis																																																																							
	6.3: Downtown Economic Development Plan																																																																							
	6.4: Monitoring Program																																																																							
	Phase 7: Environmental Review																																																																							
	7.1: Administrative Draft EIR																																																																							
	7.2: Draft EIR																																																																							
	7.3: Final EIR																																																																							X